

**HOLBROOK DISTRICT**

**Active Project Status Report - Design**

**AUGUST 2010**

**DATA DATE: 08/06/2010**



**Arizona Department of Transportation  
Intermodal Transportation Division  
Program & Project Management**

**<http://www.azdot.gov/Highways/ppms/>**

**ARIZONA DEPARTMENT OF TRANSPORTATION  
INTERMODAL TRANSPORTATION DIVISION  
HIGHWAYS  
AUGUST 2010**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.  
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 08/06/2010 ) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.  
E-Mail us at: [PPMS\\_PPMS@azdot.gov](mailto:PPMS_PPMS@azdot.gov)

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 08/19/2010

## ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

### County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT  
GLOSSARY  
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

## RESOURCE ALLOCATION CODES

---

### 100 SYSTEM PRESERVATION

#### 110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

#### 120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

#### 130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

#### 140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

#### 150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

#### 160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

### 200 SYSTEM MANAGEMENT

#### 210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

#### 220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

#### 230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

### 300 SYSTEM IMPROVEMENT

#### 310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

#### 320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

#### 330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

#### 340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

*FY 2011*  
*HOLBROOK DISTRICT ADVERTISED PROJECTS*

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	LA1K	40	NA	259.0	H801301C	MINNETONKA - EAST PAVEMENT PRESERVATION	07/02/2010	\$3,100
311	OJ1J	77	NA	374.3	H753201C	SR 77, MP 374.34 TO MP 383.68 CULVERT EXTENSION	07/02/2010	\$2,500

# PROJECTS ADDED THIS MONTH

CPSID: PROJECT NUMBER: PROJECT NAME:  
RTE: CO: MP: TYPE OF WORK: PROJECT COST:  
TRACS: PROJECT MANAGER: COMMENTS: (in thousands) BID READY:

---

AI1F	B-40 WB AT SR 87 SIGNAL REVAMP	PROJECT ADDED BY THE	\$1,026	TBD FY 11
40B NA 254.0	TRAFFIC SIGNAL	PRB.		
HX11201C H	PROJ MGR: HASSAN PH: 712-7868			

# PROJECTS DELETED THIS MONTH

CPSID: PROJECT NUMBER:	PROJECT NAME:			COMMENTS:	ORIGINAL BID DATE:
RTE: CO: MP: TRACS:	TYPE OF WORK:				
PROGRAM COST:	PROJECT MANAGER:				
ZQ1J	CHINLE TO MANY FARMS, PH II			SCOPE & BUDGET TRANSFERED TO ANOTHER PROJECT.	DELETED FY
191 AP 448.5	REMOVE & REPLACE FENCE, GATES & CATTLE GUARDS				
H \$800	PROJ MGR: WALLACE PH: 928-779-7580				

# DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
QQ1K	40 AP 358.5 H8141S1D H \$1,000	LUPTON TI DCR AND ENVIRONMENTAL STUDIES PROJ MGR: WALLACE PH: 928-779-7580		2014

---

## PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		PROGRAM COST:
RTE:	CO: MP: TRACS:	TYPE OF WORK:	COMMENTS:	(in thousands) FY:
		PROJECT MANAGER:		

---

**FISCAL YEAR: 2011**

GL1J	CHINLE - MANY FARMS (PH I & PH II)	PROCUREMENT PROJECT	\$1,300	11
191 AP 448.0 H748601C	REPLACE AND INSTALL FENCING AND CATTLE GUARDS			
H	PROJ MGR: WALLACE PH: 928-779-7580			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:		PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:		RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:				GENERAL COMMENTS

**HOLBROOK DISTRICT**

*BID ADVERTISEMENT: JAN 11*

HASSAN EGHBALI

MS1J        PETRIFIED FOREST NATIONAL PARK-PINTA TI (EB&WB)  
H57301C    R&R AC (5" TL & 4" PL) & 2" AC & FR  
40    NA    311.0    H

602-712-7155

*BID ADVERTISEMENT: TBD 13*

DAVE MELLGREN

THIS PROJECT WAS CANCELED ON 3/16/10  
VIA A LETTER FROM ENV PLANNING GROUP  
TO FHWA. PRB/PPAC/BOARD ACTION IS  
FORTHCOMING TO DELETE IT FROM THE  
ADOT CST PROGRAM.

ZY1D        SANDERS PORT OF ENTRY  
H552601C    RECONSTRUCT POE  
40    AP    340.0    H        040-E(001)

\$11,850

331

602-712-8629

*BID ADVERTISEMENT: DESIGN 14*

GEORGE  
WALLACE

QQ1K        LUPTON TI  
DCR AND ENVIRONMENTAL STUDIES  
40    AP    358.5    H

\$1,000

211

928-779-7580

*BID ADVERTISEMENT: TBD 11*

BASHIR HASSAN

A11F        B-40 WB AT SR 87 SIGNAL REVAMP  
HX11201C    TRAFFIC SIGNAL  
40B    NA    254.0    H        B40-E(210)A

\$1,026

602-712-7868

*BID ADVERTISEMENT: TBD 14*

EVELYN MA

FINAL SUBMITTAL IS STILL PENDING.

A6SP        HOMOLOVI RUINS STATE PARK  
H717901C    CONSTRUCT ROAD  
87    NA    346.0    H

\$1,025

321

602-712-6660

*BID ADVERTISEMENT: TBD 11*

GEORGE  
WALLACE

RJ1C        JCT SR 564 - TSEGI, PH I  
H512001C    CONST DUAL PASSING LNS  
160    NA    375.2    H

\$2,250

333

928-779-7580

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			GENERAL COMMENTS

**HOLBROOK DISTRICT**

*BID ADVERTISEMENT: TBD 11*

CV1E	WITCH WELL - SANDERS	\$8,069	NAZAR NABATY	PROJECT WILL BE MOVED BACK TO OCT. 5TH. NO R/W CLEARANCE
H589501C	PAVEMENT PRESERVATION	111	602-712-8034	
191 AP	344.6 H 191-D(001)			

*BID ADVERTISEMENT: TBD 13*

LV1C	NAHATA' DZIL ROAD - SANDERS TI	\$16,782	DAVE MELLGREN	STAGE 4 ESTIMATE IS \$24.4M. NAVAJO R/W ACQ. UNDERWAY. NEED ALLOTTEES APPROVAL TO ACCESS LAND FOR DATA RECOVERY AND FOR SOME OF THE NEEDED TRIBAL R/W.
H436001C	RECONSTRUCT 3 BRIDGES AND RDWY	331	602-712-8629	
191 AP	367.0 H			

*BID ADVERTISEMENT: TBD 13*

EB1E	CHINLE SOUTH	\$2,375	GEORGE WALLACE	
H543801C	ROADWAY WIDENING	341	928-779-7580	
191 AP	446 H			

*BID ADVERTISEMENT: IGA 11*

GL1J	CHINLE - MANY FARMS (PH I & PH II)	\$1,300	GEORGE WALLACE	PROCUREMENT PROJECT
H748601C	REPLACE AND INSTALL FENCING AND CATTLE GUARDS	311	928-779-7580	
191 AP	448.0 H			

*BID ADVERTISEMENT: TBD 11*

VV1K	KEAMS CANYON TO BIA 06	\$673	MAFIZ MIAN	
H818701C	DOUBLE CHIP SEAL		602-712-4061	
264 NA	403.0 H STP -264-A(209)			

*BID ADVERTISEMENT: TBD 11*

VU1K	BASHBITO VALLEY TO STEAMBOAT	\$569	MAFIZ MIAN	
H818601C	MICRO SEAL		602-712-4061	
264 AP	418.2 H STP -264-A(210)			

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM AND PROJECT MANAGEMENT SECTION  
\*ACTIVE PROJECT STATUS REPORT - DESIGN\*

CPSID:	PROJECT NAME:					PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL
TRACS #:	TYPE OF WORK:					RESOURCE CODES:	MANAGER:	GENERAL COMMENTS
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:				

---

## HOLBROOK DISTRICT

*BID ADVERTISEMENT: TBD 11*

WK1K	HOLBROOK DISTRICT WIDE					\$1,250	MAFIZ MIAN	
H819601C	CRACK SEAL						602-712-4061	
999	SW	0.0	H					

---

# INDEX

---

ARIZONA DEPARTMENT OF TRANSPORTATION  
PROGRAM & PROJECT MANAGEMNET SECTION  
\*INDEX SORTED BY ROUTE AND MILEPOST\*

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
H									
MS1J	40	NA	311.0	H757301C		PETRIFIED FOREST NATIONAL PARK-PINTA	R&R AC (5" TL & 4" PL) & 2" AC & FR	DEC 10	2011
ZY1D	40	AP	340.0	H552601C		SANDERS PORT OF ENTRY	RECONSTRUCT POE	TBD FY 13	2013
QQ1K	40	AP	358.5			LUPTON TI	DCR AND ENVIRONMENTAL STUDIES	TBD FY 14	2014
AI1F	40B	NA	254.0	HX11201C		B-40 WB AT SR 87 SIGNAL REVAMP	TRAFFIC SIGNAL	TBD FY 11	2011
A6SP	87	NA	346.0	H717901C		HOMOLOVI RUINS STATE PARK	CONSTRUCT ROAD	TBD FY 14	2014
RJ1C	160	NA	375.2	H512001C		JCT SR 564 - TSEGI, PH I	CONST DUAL PASSING LNS	TBD FY 11	2011
CV1E	191	AP	344.6	H589501C		WITCH WELL - SANDERS	PAVEMENT PRESERVATION	TBD FY 11	2011
LV1C	191	AP	367.0	H436001C		NAHATA' DZIIL ROAD - SANDERS TI	RECONSTRUCT 3 BRIDGES AND RDWY	TBD FY 13	2013
EB1E	191	AP	446	H543801C		CHINLE SOUTH	ROADWAY WIDENING	TBD FY 13	2013
GL1J	191	AP	448.0	H748601C		CHINLE - MANY FARMS (PH I & PH II)	REPLACE AND INSTALL FENCING AND C	IGA FY 11	2011
VV1K	264	NA	403.0	H818701C	STP -264-A(209)A	KEAMS CANYON TO BIA 06	DOUBLE CHIP SEAL	TBD FY 11	2011
VU1K	264	AP	418.2	H818601C	STP -264-A(210)A	BASHBITO VALLEY TO STEAMBOAT	MICRO SEAL	TBD FY 11	2011
WK1K	999	SW	0.0	H819601C		HOLBROOK DISTRICT WIDE	CRACK SEAL	TBD FY 11	2011

**<http://www.azdot.gov/Highways/ppms/>**

---