

FLAGSTAFF DISTRICT

Active Project Status Report - Design

AUGUST 2010

DATA DATE: 08/06/2010



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
AUGUST 2010**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 08/06/2010) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 08/19/2010

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

FY 2011
FLAGSTAFF DISTRICT ADVERTISED PROJECTS

RESOURCE CODE #S	CPSID	RTE	CO	MP	TRACS	PROJECT NAME TYPE OF WORK	ACTUAL BID DATE	PROGRAM COST (K)
111	ES1H	89	CN	495.0	H682701C	THE GAP - CEDAR RIDGE TP SHOULDER WIDENING	07/08/2010	\$9,000

PROJECTS DELETED THIS MONTH

CPSID:	PROJECT NUMBER:	PROJECT NAME:		
RTE:	CO: MP: TRACS:	TYPE OF WORK:		ORIGINAL
	PROGRAM COST:	PROJECT MANAGER:	COMMENTS:	BID DATE:

TDSP	PAGE REST AREA	PROJECT DELETED BY THE		
89 CN 546.5 H475301C	CONST REST AREA & VISITOR CNTR	FIVE YEAR		DELETED FY
F \$0	PROJ MGR:MERRICK PH:928-774-1799	PROGRAM		

PROJECTS RESCHEDULED THIS MONTH

CPSID:	PROJECT NUMBER	PROJECT NAME:	COMMENTS:	BID READY:
RTE:	CO: MP: TRACS:	TYPE OF WORK:		<u>RESCHEDULED:</u>
	PROGRAM COST:	PROJECT MANAGER:		FROM: TO:
ES1H	NH -089-D(200)A	THE GAP - CEDAR RIDGE TP	PROJECT ADVERTISED	
89	CN 495.0 H682701C	SHOULDER WIDENING	FOR	JUN 10 * JUN 10
F	\$9,000	PROJ MGR: FRIEKH PH: 712-8553	BID.	

* NOTE~ Bid Ready dates can remain the same,
while the Bid Advertisement dates change.

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJCT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
GN1H	17 YV 299.0 F \$1,500	MP 299 TO MP 318 DCR / ED PROJ MGR: DARIUSH PH: 712-8427		2007
NSSP	89A YV 365.0 F \$100	RED ROCK STATE PARK DESIGN PROJ MGR: MA PH: 712-6660	PROJECT REPROGRAMMED IN NEW 5-YEAR PLAN.	2013

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

FLAGSTAFF DISTRICT

BID ADVERTISEMENT: TBD 11

				TAIPING TANG
GG1K	AIRPORT ROAD TI #632	\$340		
H788801C	BRIDGE AND APPROACH ROADWAY REPAIR	122		602-712-8602
17	CN 337.0 F 017-B(209)A			

BID ADVERTISEMENT: TBD 12

				GEORGE WALLACE
TA1H	BUTLER AVE TI			
	SYSTEM ENHANCEMENT-ENGINEERING			928-779-7580
40	CN 198.0 F			

BID ADVERTISEMENT: TBD 11

				AMAN MATHUR
MM1J	COCONINO NTL FOREST BNDRY- BUFFALO RANGE (EB & WB)	\$2,241		
H754801C	R & R 3" AC & FR			602-712-7638
40	CN 217.9 F			

BID ADVERTISEMENT: TBD 11

				GEORGE WALLACE
YD1H	SB 40 AT STEVE'S BLVD.	\$240		
H722301C	SYSTEM PRESERVATION - ENGINEERING			928-779-7580
40B	CN 199.0 F STP -B40-D(201)			

BID ADVERTISEMENT: TBD 11

				GEORGE WALLACE
PD1K	TUSAYAN, PHASE 1	\$811		
H728701C	SIDEWALKS, SHARED USE PATHS & LANDSCAPING	325		928-779-7580
64	CN 235.0 F			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:									COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT			
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:			

FLAGSTAFF DISTRICT

BID ADVERTISEMENT: TBD 11

JS1H	TUSAYAN STREETS					\$4,900		GEORGE WALLACE
H692701C	WIDEN ROADWAY - SAFTEY IMPROVEMENTS					232 311		928-779-7580
64	CN	235.0	F					

BID ADVERTISEMENT: TBD 11

ZC1J	TUSAYAN, PHASE 2					\$996		THOMAS JENSEN
H783201C	SIDEWALKS, SHARED USE PATHS & LANDSCAPING					325		602-712-7109
64	CN	316.0	F					

BID ADVERTISEMENT: TBD 11

UV1K	HISTORIC US 66 - SCENIC BYWAY SIGNING					\$20		RICH MOEUR
H817401C	INSTALL 70 SIGNS					325		602-712-6661
66	SW	0.0	F					

BID ADVERTISEMENT: TBD 14

DA1J	CAMERON SECTION					\$27,000		GEORGE WALLACE
	CONSTRUCT 4-LANE URBAN, SR 64 INTERSECTION & BRIDG					341		928-779-7580
89	CN	464.5	F					

BID ADVERTISEMENT: JUL 10

ES1H	THE GAP - CEDAR RIDGE TP					\$9,000		AKRAM FRIEKH
H682701C	SHOULDER WIDENING					111		602-712-8553
89	CN	495.0	F	NH -089-D(200)				

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	
ROUTE: CO: MP: DISTRICT:	FEDERAL ID #:			

FLAGSTAFF DISTRICT

BID ADVERTISEMENT: IGA 11

LV1K	HOUSE ROCK VALLEY TO WINTER RD	\$1,717	MAFIZ MIAN	PROCUREMENT PROJECT
H802601C	PAVEMENT PRESERVATION		602-712-4061	
89 CN	549.0 F STP -A89-C(201)			

BID ADVERTISEMENT: DESIGN 13

NSSP	RED ROCK STATE PARK	\$100	EVELYN MA	SCHEDULING OF PRE-DESIGN MEETING IS PENDING.
	DESIGN		602-712-6660	
89A YV	365.0 F	321		

BID ADVERTISEMENT: TBD 11

IT1J	SR 89A, SEDONA SHADOWS		GEORGE WALLACE	
H755401C	INTERSECTION IMPROVEMENTS		928-779-7580	
89A CN	367.0 F			

BID ADVERTISEMENT: TBD 11

MN1J	WEST SEDONA (NB & SB)	\$300	RAY LEON	
H756001C	R & R 2.5" AC & FR (ADD ADA RAMPS)		602-712-7712	
89A CN	371.0 F A89-B(205)A			

BID ADVERTISEMENT: TBD 13

IV1A	AIRPORT ROAD TI (JW POWELL BLVD)	\$6,250	GEORGE WALLACE	
H413401C	CONSTRUCT INTERSECTION IMPR		928-779-7580	
89A CN	399.0 F 366-	331		

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
F									
XQ1F	15	MO	9.0			FARM ROAD TI	CONSTRUCT NEW UNDERPASS	TBD FY 13	2013
ML1J	17	YV	305.0	H754701C		STONEMAN - COCONINO COUNTY LINE	R & R 3" AC & FR	TBD FY 11	2011
WI1J	17	CN	311.7	H776501C	IM -017-B(204)	YAVAPAI COUNTY LINE - MUNDS PARK (SB)	PAVEMENT PRESERVATION	TBD FY 11	2011
VU1J	17	CN	319.0	H774001C		MUNDS PARK, ELK VEHICLE COLLISION RED	SYSTEM ENHANCEMENT - SAFETY IMPR	TBD FY 11	2011
RE1E	17	CN	322.0	H630101C	NH -017-B	MUNDS PARK TI	RECONSTRUCT TRAFFIC INTERCHANGE	SEP 10	2011
GG1K	17	CN	337.0	H788801C		AIRPORT ROAD TI #632	BRIDGE AND APPROACH ROADWAY REP	TBD FY 11	2011
TA1H	40	CN	198.0			BUTLER AVE TI	SYSTEM ENHANCEMENT-ENGINEERING	TBD FY 12	2012
MM1J	40	CN	217.9	H754801C		COCONINO NTL FOREST BNDRY- BUFFALO	R & R 3" AC & FR	TBD FY 11	2011
YD1H	40B	CN	199.0	H722301C	STP -B40-D(201)A	SB 40 AT STEVE'S BLVD.	SYSTEM PRESERVATION - ENGINEERING	TBD FY 11	2011
PD1K	64	CN	235.0	H728701C		TUSAYAN, PHASE 1	SIDEWALKS,SHARED USE PATHS & LAN	TBD FY 11	2011
JS1H	64	CN	235.0	H692701C		TUSAYAN STREETS	WIDEN ROADWAY - SAFTEY IMPROVEME	TBD FY 11	2011
ZC1J	64	CN	316.0	H783201C		TUSAYAN, PHASE 2	SIDEWALKS, SHARED USE PATHS & LAN	TBD FY 11	2011
UV1K	66	SW	0.0	H817401C		HISTORIC US 66 - SCENIC BYWAY SIGNING	INSTALL 70 SIGNS	TBD FY 11	2011
DA1J	89	CN	464.5			CAMERON SECTION	CONSTRUCT 4-LANE URBAN, SR 64 INTE	TBD FY 14	2014
ES1H	89	CN	495.0	H682701C	NH -089-D(200)A	THE GAP - CEDAR RIDGE TP	SHOULDER WIDENING	JUN 10	2011
LV1K	89	CN	549.0	H802601C	STP -A89-C(201)A	HOUSE ROCK VALLEY TO WINTER RD	PAVEMENT PRESERVATION	IGA FY 11	2011
NSSP	89A	YV	365.0			RED ROCK STATE PARK	DESIGN	DESIGN FY 13	2013
IT1J	89A	CN	367.0	H755401C		SR 89A, SEDONA SHADOWS	INTERSECTION IMPROVEMENTS	TBD FY 11	2011
MN1J	89A	CN	371.0	H756001C		WEST SEDONA (NB & SB)	R & R 2.5" AC & FR (ADD ADA RAMPS)	TBD FY 11	2011
IV1A	89A	CN	399.0	H413401C		AIRPORT ROAD TI (JW POWELL BLVD)	CONSTRUCT INTERSECTION IMPR	TBD FY 13	2013
LE1K	160	CN	313.4			US 160, JCT. US 89 - EAST	SYSTEM ENHANCEMENT - ENGINEERING	TBD FY 11	2011
UL1H	160	CN	349.0	H709101C		JCT NAVAJO ROUTE 16	CONSTRUCT TURN LANES	TBD FY 11	2011
RA1K	999	SW	0.0	H813701C		STATEWIDE REPAIRS/ REPLACE HISTORIC M REPAIR AND REPLACE HISTORIC MARKE	TBD FY 11	2011	

<http://www.azdot.gov/Highways/ppms/>
