

KINGMAN DISTRICT

Active Project Status Report - Design

AUGUST 2010

DATA DATE: 08/06/2010



**Arizona Department of Transportation
Intermodal Transportation Division
Program & Project Management**

<http://www.azdot.gov/Highways/ppms/>

**ARIZONA DEPARTMENT OF TRANSPORTATION
INTERMODAL TRANSPORTATION DIVISION
HIGHWAYS
AUGUST 2010**

**TO: ALL USERS OF THE ACTIVE PROJECT STATUS REPORT.
FROM: PROGRAM AND PROJECT MANAGEMENT SECTION (PPMS)**

The contents of this report for this month (Data Date: 08/06/2010) are as follows:

- Projects Added
- Projects Deleted
- Projects Rescheduled
- Design Projects without Construction
- Projects which Failed to Advertise

The main body of the report. This section contains projects arranged by "Bid Ready" date. Planned Bid Advertisement date is noted above the comments for each project. The projects without customized schedules are listed as "Projects in the Process of Being Scheduled." Projects that are to be constructed by other agencies are listed in the section that follows.

Index This section is sorted by route and beginning mile post.

If you need further assistance, have any questions, comments or concerns, please feel free to call us at: (602) 712-8579.
E-Mail us at: PPMS_PPMS@azdot.gov

PROGRAM AND PROJECT MANAGEMENT TEAM

This information is also available on ADOT's Internet @:

<http://www.azdot.gov/Highways/ppms/>

PUBLISHED DATE: 08/19/2010

ACTIVE PROJECT STATUS REPORT GLOSSARY

“A/C” Actual or Current. If a date appears in the report with an “A” to its right, the date is an actual date. If an “A” is not present, then the date is the current working view.

Bid Ready- Bid package ready date (Normally, at least 1 month prior to the planned advertisement date)

County Abbreviations:

AP	Apache	GH	Graham	MO	Mohave	SC	Santa Cruz
CH	Cochise	GI	Gila	NA	Navajo	SW	Statewide
CN	Coconino	LA	La Paz	PM	Pima	YU	Yuma
GE	Greenlee	MA	Maricopa	PN	Pinal	YV	Yavapai

COG -	Council of Governments
CPS ID -	Four-character key field used by the critical path scheduling system to identify a project
Data Date -	Reflects the status of activities and PRB actions as of the date. Bid Advertisements are as of the end of the month.
Date PRB Shifted -	Month and year in which the project was last moved (mm/yy) Date is shown below the 'Bid Shift Arrow'
Env Clr -	Environmental Clearance
IGA -	InterGovernmental Agreement
JPA -	Joint Project Agreement
Kick-off -	Project Kick-off team meeting
Map/Srv -	Mapping and Survey

ACTIVE PROJECT STATUS REPORT
GLOSSARY
(continued)

MP / BMP -	Mile Post / Beginning Mile Post
OSD -	Optimum Start for Design. This is the latest date on which the design process should begin.
PDC -	Pre-Design Completion
Planned B/A -	Planned Bid Award Date
Planned St I – IV	Planned dates for design stages I through IV as determined by the original customized schedule dates.
Program Cost -	The programmed project cost in dollars including construction engineering.
R/W Clr -	Right-of-Way Clearance
RTE -	Route
T/C pl -	Traffic Control Plans complete
TBD -	To Be Determined
U/R Clr -	Utilities and Railroad Clearance
Val Analysis -	Value Analysis
X->Y	X – The number of times the project has moved since its original inclusion in the 5-Year Program. Y – The number of months the project has moved from the original schedule date.

RESOURCE ALLOCATION CODES

100 SYSTEM PRESERVATION

110 PAVEMENT PRESERVATION

- 111 STATEWIDE PAVEMENT PRES
- 112 STATEWIDE MINOR PAVEMENT PRES
- 113 PREVENTATIVE MAINTENANCE

120 BRIDGE PRESERVATION

- 121 EMERGENCY REPAIRS
- 122 MINOR UPGRADES
- 123 SCOUR RETROFIT
- 124 SEISMIC RETROFIT
- 125 BRIDGE REPLACEMENT & REHAB
- 126 BRIDGE INSPECTION & INVENTORY

130 SAFETY PROGRAM

- 131 BLUNT END GUARDRAIL REPLACEMENT
- 132 HAZARD ELIMINATION PROGRAM
- 133 ROCKFALL CONTAINMENT
- 134 HIGHWAY RAIL CROSSINGS

140 PUBLIC TRANSIT

- 141 PUBLIC TRANSIT SUPPORT

150 ROADSIDE FACILITIES

- 151 REST AREA REHABILITATION
- 152 LANDSCAPING REHABILITATION

160 OPERATIONAL FACILITIES

- 161 SIGNAL WAREHOUSE & RPM'S
- 162 PORT OF ENTRY
- 163 MECHANICAL, HARDWARE, SOFTWARE
- 164 SIGN REHABILITATION
- 165 EMERGENCY REPAIR PROJECTS

200 SYSTEM MANAGEMENT

210 DEVELOPMENT SUPPORT

- 211 DESIGN SUPPORT
- 212 UTILITIES SUPPORT
- 213 RIGHT OF WAY SUPPORT
- 214 ENVIRONMENTAL SUPPORT
- 215 PLANNING SUPPORT
- 216 BRIDGE SUPPORT
- 217 CONTRACT AUDITING
- 218 PRIMAVERA SUPPORT

220 OPERATING SUPPORT

- 221 TRAINING
- 222 WORK ZONE SAFETY
- 223 OUTDOOR ADVERTISING CONTROL
- 224 COMMUNITY RELATIONS SUPPORT
- 225 PRIVATIZATION SUPPORT
- 226 SIB CAPITALIZATION
- 227 RISK MANAGEMENT INDEMNIFICATION
- 228 PROFESSIONAL & OUTSIDE SERVICES
- 229 PARTNERING SUPPORT
- 236 FEDERAL TAX EVASION PROGRAM

230 PROGRAM OPERATING CONTINGENCIES

- 231 DESIGN MODIFICATIONS CONTINGENCY
- 232 GENERAL CONTINGENCY
- 233 EMERGENCY PROJECTS CONTINGENCY
- 234 PROGRAM COST ADJUSTMENTS
- 235 RIGHT OF WAY ACQUISITION

300 SYSTEM IMPROVEMENT

310 MINOR CAPACITY/ SPOT IMPROVEMENTS

- 311 DISTRICT MINOR PROJECTS
- 312 TRAFFIC SIGNALS
- 313 DISTRICT FORCE ACCOUNT

320 ROADSIDE FACILITIES IMPROVEMENTS

- 321 STATE PARKS ROADS
- 322 NEW REST AREAS
- 323 NEW LANDSCAPING
- 324 SCENIC, HISTORIC & TOURIST SIGNS
- 325 STATEWIDE ENHANCEMENT PROJECTS

330 MAJOR CAPACITY/OPERATIONAL

- 331 SPOT CAPACITY & OPERATIONAL
- 332 TRAFFIC INTERCHANGE PROGRAM
- 333 CLIMBING/PASSING LANE PROGRAM
- 334 ROUTE TURNBACK PROJECTS
- 335 ITS PROGRAM

340 CORRIDOR IMPROVEMENTS

- 341 CORRIDOR IMPROVEMENTS

DESIGN WITHOUT CORRESPONDING CONSTRUCTION

CPS ID:	PROJECT NUMBER: RTE: CO: MP: TRACS: DIST DESIGN BUDGET:	PROJECT NAME: TYPE OF WORK: PROJECT MANAGER:	COMMENTS:	<i>FUNDING START</i> FISCAL YEAR:
UI1H	95 MO 0.0 K \$350	LAKE HAVASU STATE PARK DESIGN (LAUNCH RAMPS) PROJ MGR: MA PH: 712-6660		2010

PROJECTS TO BE CONSTRUCTED BY OTHER AGENCIES

CPSID:	PROJECT NUMBER:	PROJECT NAME:		PROGRAM COST:
RTE:	CO: MP: TRACS:	TYPE OF WORK:	COMMENTS:	(in thousands) FY:
		PROJECT MANAGER:		

FISCAL YEAR: 2011

LW1K	STP -999-A(273)A	KINGMAN DISTRICT WIDE	PROCUREMENT PROJECT	\$970	11
	999 SW 0.0 H802701C	PAVEMENT PRESERVATION			
	K	PROJ MGR: MIAN PH: 712-4061			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

KINGMAN DISTRICT

BID ADVERTISEMENT: TBD 11

MV1J	CA BORDER - MP 2 (EB & WB)	\$4,769	ROD COLLINS	
H766301C	PAVEMENT PRESERVATION		602-712-7980	
40 MO	0.0 K			

BID ADVERTISEMENT: TBD 11

MW1J	JCT SR 95 - WALNUT CREEK (EB)	\$18,500	ROD COLLINS	
H766201C	PAVEMENT PRESERVATION		602-712-7980	
40 MO	8.0 K IM -040-A(204)A			

BID ADVERTISEMENT: JAN 11

KE1K	JOHNSON WASH BRIDGE FR, STR # 245	\$200	SIDNEY TERS	
H799201C	BRIDGE SCOUR RETROFIT	123	602-712-8921	
40 MO	49.2 K			

BID ADVERTISEMENT: TBD 15

EC1H	RANCHO SANTA FE PARKWAY TI	\$5,000	GEORGE WALLACE	FINAL DCR APPROVED AND DISTRIBUTED.
	CONSTRUCT NEW TI	342	928-779-7580	
40 MO	56.5 K			

BID ADVERTISEMENT: TBD 11

AY1J	SELIGMAN - PINEVETA (EB)	\$6,310	SIROUS NAGHSHINEH	
H729501C	PAVEMENT PRESERVATION		602-712-7991	
40 YV	123.0 K IM -040-B(203)A			

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:									COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT			
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:			

KINGMAN DISTRICT

BID ADVERTISEMENT: TBD 11

WL1K	MCCORMICK TO GOLDEN VALLEY					\$1,741	MAFIZ MIAN		
H819701C	DOUBLE CHIP SEAL						602-712-4061		
68	MO	0.7	K	STP -068-A(201)					

BID ADVERTISEMENT: TBD 11

VG1H	DRY CREEK TO AIRPORT ROAD					\$2,000	KOHINOOR KAR		
H713001C	HIGHWAY LIGHTING & TRAFFIC SIGNAL						602-712-6857		
89A	YV	371	K						

BID ADVERTISEMENT: TBD 11

XB1K	HOOVER DAM TO MP 17					\$350	LARRY DOESCHER		
RH00401X	REVEGETATION WITHIN MEDIAN & NEW CONST LIMITS					335	602-712-7551		
93	MO	1.0	K						

BID ADVERTISEMENT: TBD 14

LE1G	ANTELOPE WASH					\$20,000	LARRY DOESCHER	6/7/2010: STG III SUBMITTAL PENDING COMPLETE SUBMITTAL TO C&S FOR DRAFT SPECIAL PROVISIONS.
H738801C	CONSTRUCT 4-LANE DIVIDED HIGHWAY					341	602-712-7551	
93	MO	101.8	K					

BID ADVERTISEMENT: TBD 11

JV1J	US 93, SB WAGON BOW RANCH					\$22,274	LARRY DOESCHER	7/2/2010: PROJECT READY TO ADVERTISE.
H743901C	CONSTRUCT ROAD						602-712-7551	
93	MO	108.0	K					

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:	PROGRAM COST:	PROJECT	COMMENTS ON FOREST, COE, BLM, IGA
TRACS #:	TYPE OF WORK:	RESOURCE CODES:	MANAGER:	AND TRIBAL CLEARANCES / APPROVAL
ROUTE: CO: MP: DISTRICT: FEDERAL ID #:				GENERAL COMMENTS

KINGMAN DISTRICT

BID ADVERTISEMENT: TBD 11

JU1J	US 93, SB DELUGE WASH	\$22,800	LARRY DOESCHER	7/2/2010: PROJECT IS BID READY.
H743801C	PARALLEL ROADWAY		602-712-7551	
93 MO 113.0 K	093-B(202)A			

BID ADVERTISEMENT: TBD 14

TC1J	CARROW TO STEPHENS	\$21,400	LARRY DOESCHER	6/7/2009: ADOT IN-HOUSE HAVE INDICATED
	CONSTRUCT 4-LANE DIVIDED HIGHWAY	341	602-712-7551	AN INTEREST IN THIS PROJECT. IF
93 MO 116.0 K				ROADWAY PURSUES THIS PROJECT, PM
				WOULD INITIATE IN FY 11.

BID ADVERTISEMENT: TBD 11

EA1K	MESQUITE AVE TO S PALO VERDE AVE-LAKE HAVASU CITY	\$477	TAMMY FLAITZ	
H789701C	SYSTEM ENHANCEMENT - OTHER ENHANCEMENTS	325	602-712-6258	
95 MO 182.5 K				

BID ADVERTISEMENT: TBD 11

QN1F	NORTH OF LAKE HAVASU CITY	\$0	MIKE ANDAZOLA	PROCEEDING WITH DESIGN AWAITING
H451101C	DESIGN PASSING LANE	333	602-712-7629	GEOTECH MATERIALS REPORT
95 MO 190.0 K	095-C			

BID ADVERTISEMENT: TBD 11

WU1H	WILLOW DRIVE TO KING STREET	\$1,100	LARRY DOESCHER	7/2/2010: INCORPORATING C&S COMMENTS
H718401C	ROADWAY WIDENING & DRAINAGE IMPROVEMENT		602-712-7551	INTO STG V PLANS. BID READY IN A
95 MO 230.0 K				COUPLE WEEKS.

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM AND PROJECT MANAGEMENT SECTION
ACTIVE PROJECT STATUS REPORT - DESIGN

CPSID:	PROJECT NAME:										COMMENTS ON FOREST, COE, BLM, IGA AND TRIBAL CLEARANCES / APPROVAL GENERAL COMMENTS
TRACS #:	TYPE OF WORK:					PROGRAM COST:	PROJECT				
ROUTE:	CO:	MP:	DISTRICT:	FEDERAL ID #:		RESOURCE CODES:	MANAGER:				

KINGMAN DISTRICT

BID ADVERTISEMENT: TBD 11

IL1K	SR 95 @ JOY LANE					\$400	LARRY DOESCHER		7/2/2010: AWAITING C&S COMMENTS ON STG IV TO INCORPORATE INTO THE STG V. BID READY WITHIN THE MONTH.
H777301C	DRAINAGE IMPROVEMENTS						602-712-7551		
95	MO	238.5	K						

BID ADVERTISEMENT: IGA 11

LW1K	KINGMAN DISTRICT WIDE					\$970	MAFIZ MIAN		PROCUREMENT PROJECT
H802701C	PAVEMENT PRESERVATION						602-712-4061		
999	SW	0.0	K	STP -999-A(273)					

INDEX

ARIZONA DEPARTMENT OF TRANSPORTATION
PROGRAM & PROJECT MANAGEMNET SECTION
INDEX SORTED BY ROUTE AND MILEPOST

CPS ID	RTE	CO	MP	TRACS #	PROJECT #	PROJECT NAME	TYPE OF WORK	BID READY	FISCAL YR
K									
MV1J	40	MO	0.0	H766301C		CA BORDER - MP 2 (EB & WB)	PAVEMENT PRESERVATION	TBD FY 11	2011
MW1J	40	MO	8.0	H766201C	IM -040-A(204)A	JCT SR 95 - WALNUT CREEK (EB)	PAVEMENT PRESERVATION	TBD FY 11	2011
KE1K	40	MO	49.2	H799201C		JOHNSON WASH BRIDGE FR, STR # 245	BRIDGE SCOUR RETROFIT	DEC 10	2011
EC1H	40	MO	56.5			RANCHO SANTA FE PARKWAY TI	CONSTRUCT NEW TI	TBD FY 15	2015
AY1J	40	YV	123.0	H729501C	IM -040-B(203)A	SELIGMAN - PINEVETA (EB)	PAVEMENT PRESERVATION	APR 09	2011
WL1K	68	MO	0.7	H819701C	STP -068-A(201)A	MCCORMICK TO GOLDEN VALLEY	DOUBLE CHIP SEAL	TBD FY 11	2011
VG1H	89A	YV	371	H713001C		DRY CREEK TO AIRPORT ROAD	HIGHWAY LIGHTING & TRAFFIC SIGNAL	TBD FY 11	2011
XB1K	93	MO	1.0	RH00401X		HOOVER DAM TO MP 17	REVEGETATATION WITHIN MEDIAN & NE	TBD FY 11	2011
LE1G	93	MO	101.8	H738801C		ANTELOPE WASH	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 14	2014
JV1J	93	MO	108.0	H743901C		US 93, SB WAGON BOW RANCH	CONSTRUCT ROAD	JUN 10	2011
JU1J	93	MO	113.0	H743801C		US 93, SB DELUGE WASH	PARALLEL ROADWAY	JUN 10	2011
TC1J	93	MO	116.0			CARROW TO STEPHENS	CONSTRUCT 4-LANE DIVIDED HIGHWAY	TBD FY 14	2014
EA1K	95	MO	182.5	H789701C		MESQUITE AVE TO S PALO VERDE AVE-LAK	SYSTEM ENHANCEMENT - OTHER ENHAN	TBD FY 11	2011
QN1F	95	MO	190.0	H451101C		NORTH OF LAKE HAVASU CITY	DESIGN PASSING LANE	TBD FY 11	2011
WU1H	95	MO	230.0	H718401C		WILLOW DRIVE TO KING STREET	ROADWAY WIDENING & DRAINAGE IMPR	TBD FY 11	2011
IL1K	95	MO	238.5	H777301C		SR 95 @ JOY LANE	DRAINAGE IMPROVEMENTS	TBD FY 11	2011
LW1K	999	SW	0.0	H802701C	STP -999-A(273)A	KINGMAN DISTRICT WIDE	PAVEMENT PRESERVATION	IGA FY 11	2011

<http://www.azdot.gov/Highways/ppms/>
